


25X1A



30 April 1954


Report of Construction Engineer for Week Ending 30 April 1954

| | |
|--|-----|
| <u>Auxiliary Building</u> | 98% |
| <u>Operations Building</u> | 94% |
| Sheet metal work | 98% |
| Electrical work | 99% |
| Plumbing work | 99% |
| Carpentry | 98% |
| Millwork | 99% |
| Glazing | 98% |
| Acoustical tile work | 99% |
| Painting | 40% |
| Heating and ventilating | 95% |
| Finishing hardware | 25% |
| Koolshade window screens | 75% |
| Aluminum entrances | 95% |
| <u>Rough Grading</u> | 95% |
| <u>Road Work</u> (Contract Change No. 1) | 75% |
| <u>Additional Fencing</u> (Contract Change No. 6) | 85% |
| <u>Bulletin Boards</u> (Contract Change No. 9) | 95% |
| <u>Substitution of Cement Base for Alkyd Resin Base Paint</u> (Contract Change No. 14) | 95% |
| <u>Water Well</u> | 99% |

Heavy rain on Tuesday delayed outside work.

25X1A

- 2 -

 Conditioning Service had promised to have heat on in the Operations Building today. They have not done so and the best we can hope for as things look now is that they will do it next week.

Flashing of roof coping has not yet been started.

Submitted by

25X1A9a

